



APPLE FITNESS
+
STUDIO EXPANSION

Goal: Launch Apple’s first-ever physical fitness studios synchronized with Apple Fitness+ streaming service.

Presented By:

TEAM 2



Vijay Walunj

Nisarg Patel

Prajakta Mamadayal

Harshit Kumar Gajjar

Shreya Jhaveri

Project Overview

- **Project Objective**: Establish premium, technology-driven Apple Fitness+ studios in key U.S. metropolitan cities to enhance customer engagement and expand service reach.
- **Business Purpose:** Strengthen Apple’s fitness ecosystem, increase Apple Fitness+ subscriptions, and enhance brand loyalty through personalized in-person + digital fitness experiences.
- **Project Type:** Hybrid service development – facility setup + fitness operations + tech integration.
- **Project Duration:** 345 days (~12 months) | Start: Sep 2025 | End: Jan 2027
- **Budget Estimate:** $1.06M





Baseline Summary

- Schedule Baseline: 16 months from initiation to launch
- Cost Baseline: $1.06 million planned expenditure
- Critical Path: Construction → Equipment Installation → Tech Integration → Launch
- Key Baseline Control: Earned Value Analysis (EVA) for progress and cost tracking

Summary of Project Cost and Schedule Baselines

- Project Name: Apple Fitness+ Studio Expansion
- Total Duration: 344.5 days (Sept 15, 2025 – Jan 8, 2027)
- Total Planned Cost (Baseline): $1,062,249.60
- Total Planned Work: 7,949.6 hours

Simulated project performance (Earned Value Analysis)

- Status Date: Month 8 (May 2026)
- Budget at Completion (BAC): $1,062,249
- Project Progress: Construction phase in progress
- Baseline Performance Overview:

Metric	Value	Interpretation
PV (Planned Value)	$478,012	Expected progress by now
EV (Earned Value)	$424,899	Actual progress completed
AC (Actual Co	$478,012	Money actually spent

Ask ChatGPT

Behind schedule (less work done than planned)
Over budget (spending equals plan but less work completed)
Current work lag due to construction delays + equipment lead times

Variance, Indices & Forecast

Performance Index	Formula	Result	Status
SV (Schedule Variance)	EV − PV	**–$53,113**	❌ Behind schedule
CV (Cost Variance)	EV − AC	**–$53,113**	❌ Over budget
SPI (Schedule Performance Index)	EV ÷ PV	**0.89**	🚩 Slow efficiency
CPI (Cost Performance I	❞ Ask ChatGPT ÷ AC	**0.89**	🚩 Cost overrun

Forecasting

- **EAC (Est. Final Cost):** $1,193,541 (Over budget)
- **ETC (Remaining Cost):** $715,529
- **VAC (Variance @ Completion): –$131,292**

Lessons Learned

Challenges

- **Stakeholder Coordination**
  Lesson: Centralize communication, hold weekly cross-functional syncs, and enforce formal change control.

- **Supply Chain Volatility**
  Lesson: Add 15–20% contingency, diversify suppliers, and include escalation clauses.

- **Regulatory Complexity**
  Lesson: Engage consultants early, add a 30-day approval buffer, and maintain proactive communication.

- **Scope Creep**
  Lesson: Lock design scope, require executive sign-off, include 5–10% scope contingency.

Lessons Learned

Key Successes & Strategic Opportunities

- **Technology Integration Excellence** **Value: High**
  ✅ *Achieved seamless Apple Watch/TV sync with 4.7/5.0 satisfaction.*
  ✅ *Proprietary integration strengthened brand differentiation.*

- **Vendor Relationship Development** **Value: High**
  ✅ *Secured 6 long-term partnerships, 13% cost savings, and 5-year pricing locks.*

- **Training Program Framework** **Value: Medium**
  ✅ *Built standardized tech curriculum with 95% pass rate; reduced ramp-up time 60%.*

- **Quality Management System** **Value: Medium**
  ✅ *Early QA saved $40K; zero major defects; 4.8/5.0 client rating.*

Conclusions

- Effective planning and control through Earned Value Analysis (EVA).
- Minor schedule delay and small cost overrun within limits.
- Recovery actions: parallel tasks, better vendor deals, frequent tracking.
- Continuous monitoring ensures schedule and budget control.
- Focus on sustainability, innovation, and collaboration for success.

Thank You
Questions are welcome.